



Status: Correction needed

Confidence: Medium

Latest survey: 390.0 m

KEY METRICS

Actual dip / azimuth

-58.90° / 137.20°

Offset from plan

32.59 m

Projected miss

63.37 m

Miss vector

E -0.77 | N -59.76 | D -21.08 m

NEXT INTERVAL AIM

Dip -61.12° · Drop 2.2 deg

Azimuth 133.15° · Swing left 4.0 deg

DLS required: 2.44° / 30 m | Limit: 3.00° / 30 m

Correct now. Drop 2.2 deg and swing left 4.0 deg from the current direction. The required DLS is inside the configured limit.

RECOVERY GUIDANCE

Current action: Correct now

Best method: Apply the recommended aim over the next 30 m. Required DLS is within the configured limit.

Next aim: Drop 2.2 deg, swing left 4.0 deg

Confidence: Medium

Escalation: Review by 420 m if the next survey does not improve.

Point of no return: 390 m (estimate)

Within assumptions: Parameter correction, Shorten survey interval, Motor / Navi review, DeviDrill review

RECOVERY CAPABILITY ASSUMPTIONS

Natural correction: 0–1.5°/30 m

Parameter correction: 0.5–2.5°/30 m

Motor / Navi: 1.5–5°/30 m

DeviDrill: 4–9°/30 m

Wedge / branch review when required DLS exceeds 2.5°/30 m

Shorten survey interval: risk control only (not a steering method).

Configurable assumptions for this hole — not guaranteed tool performance.

VALIDATION STATUS

Assumptions: Not validated

Recovery capability assumptions have not been reviewed or signed off for this hole.

- Dip sign: Negative downward (0° horizontal, " 90° vertical down).
- Azimuth reference: Degrees clockwise from north, 0–360°. Magnetic vs true vs grid must match the plan.
- East / North axes: East = +X, North = +Y, right-handed in plan view.
- Down / TVD: Down is positive with increasing depth below collar.
- Coordinates: Collar-relative offsets (E/N/D from the collar), not mine grid coordinates.
- Desurvey method: Minimum curvature between survey stations.

• Units: Metres and degrees throughout.

TARGET

MD 600.0 m | E 224.14 | N -155.79 | D 534.11 m | Tolerance 6.0 m | Next interval 30 m

CORRECTION OPTIONS				
Interval	Aim dip	Aim azi	Turn / DLS	Status
15 m	-60.0°	135.2°	1.5° / 3.00	Partial correction
30 m	-61.1°	133.2°	3.0° / 3.00	Partial correction
60 m	-63.2°	128.5°	6.0° / 3.00	Partial correction
210 m to target	-69.0°	104.9°	17.1° / 2.44	Can point at target

SURVEY QA / QC		
Level	Check	Message
OK	Interval	Last survey interval is 30.0 m and inside the planned cadence.
OK	DLS	Actual DLS is 0.36°/30 m.
RISK	Plan	Actual hole is 32.6 m from plan at MD 390 m.
OK	Recover	Required DLS is 2.44°/30 m and inside the configured limit.
RISK	Target	No-action projection misses by 63.4 m against a 6.0 m envelope.

RECENT DECISION HISTORY		
Time	Event	Action
3 June, 09:17 am	Supervisor: Correct naturally at MD 390 m	Correct naturally
3 June, 09:17 am	Sample plan and actual surveys loaded	Load sample

Decision support only. Steering feasibility depends on site conditions, tool capability, drilling contractor, and geologist/supervisor approval. Verify all recommendations against site procedures, independent desurvey, and operational sign-off.