



Status: Correction needed

Confidence: Medium

Latest survey: 390.0 m

KEY METRICS

Actual dip / azimuth

-58.90° / 137.20°

Offset from plan

32.59 m

Projected miss

63.37 m

Miss vector

E -0.77 | N -59.76 | D -21.08 m

NEXT INTERVAL AIM

Next-interval aim. Re-survey and recalculate at the next station. Use this as the aim for the next survey interval. Re-survey and recalculate at the next station. Aim for the next 30 m, then update TargetLock with the next survey.

Dip -61.12° · Drop 2.2 deg

Azimuth 133.15° · Swing left 4.0 deg

DLS required: 2.44° / 30 m | Limit: 3.00° / 30 m

A correction is advisable within the configured DLS window: Drop 2.2 deg and swing left 4.0 deg from the current direction. Confirm with site procedures before applying at the rig.

RECOVERY GUIDANCE

Current action: Correct now

Best method: Aim over the next 30 m within the configured dogleg limit, then resurvey and recalculate.

Next aim: Drop 2.2 deg, swing left 4.0 deg

Confidence: Medium

Escalation: Review by 420 m if the next survey does not improve.

Point of no return: 390 m (estimate)

Within assumptions: Parameter correction, Shorten survey interval, Motor / Navi review, DeviDrill review

Recovery is a repeated survey-control process: aim the next interval, survey again, then recalculate.

If the next survey does not improve the trend, shorten the interval or request steering review.

Correction appears within configured capability assumptions.

RECOVERY CAPABILITY ASSUMPTIONS

Natural correction: 0–1.5°/30 m

Parameter correction: 0.5–2.5°/30 m

Motor / Navi: 1.5–5°/30 m

DeviDrill: 4–9°/30 m

Wedge / branch review when required DLS exceeds 2.5°/30 m

Shorten survey interval: risk control only (not a steering method).

Configurable assumptions for this hole — not guaranteed tool performance.

VALIDATION STATUS

Assumptions: Not validated

Recovery capability assumptions have not been reviewed or signed off for this hole.

- Dip sign: Negative downward (0° horizontal, " 90° vertical down).
- Azimuth reference: Degrees clockwise from north, 0–360°. Magnetic vs true vs grid must match the plan.
- East / North axes: East = +X, North = +Y, right-handed in plan view.
- Down / TVD: Down is positive with increasing depth below collar.
- Coordinates: Collar-relative offsets (E/N/D from the collar), not mine grid coordinates.
- Desurvey method: Minimum curvature between survey stations.
- Units: Metres and degrees throughout.

TARGET

MD 600.0 m | E 224.14 | N -155.79 | D 534.11 m | Tolerance 6.0 m | Next interval 30 m

CORRECTION OPTIONS				
Interval	Aim dip	Aim azi	Turn / DLS	Status
15 m	-60.0°	135.2°	1.5° / 3.00	Partial correction
30 m	-61.1°	133.2°	3.0° / 3.00	Partial correction
60 m	-63.2°	128.5°	6.0° / 3.00	Partial correction
210 m to target	-69.0°	104.9°	17.1° / 2.44	Can point at target

SURVEY QA / QC		
Level	Check	Message
OK	Interval	Last survey interval is 30.0 m and inside the planned cadence.
OK	DLS	Actual DLS is 0.36°/30 m.
RISK	Plan	Actual hole is 32.6 m from plan at MD 390 m.
OK	Recover	Required DLS is 2.44°/30 m and inside the configured limit.
RISK	Target	No-action projection misses by 63.4 m against a 6.0 m envelope.

RECENT DECISION HISTORY		
Time	Event	Action
5 June, 03:20 am	Supervisor: Correct naturally at MD 390 m	Correct naturally
5 June, 03:20 am	Sample plan and actual surveys loaded	Load sample

Decision support only. Steering feasibility depends on site conditions, tool capability, drilling contractor, and geologist/supervisor approval. Verify all recommendations against site procedures, independent desurvey, and operational sign-off.